



Project Name : NEPTUNE TRION
Task Name : All
Total Records: 2179 Records 1 to 2179

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER A	0.0000				01 Apr 2021		-	-	-	-	
FOUNDATION WORK	0.0000						-	-	-	-	
FOUNDATION WORK RCC WORK FOR FOOTING	2149.8600	CMT					-	-	-	-	
FOUNDATION WORK BACKFILLING WORK	1.0000	CMT					-	-	-	-	
FOUNDATION WORK PCC WORK	33343.8300	SQFT					-	-	-	-	
LOWER BASEMENT	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	109.6300	CMT					-	-	-	-	
RCC WORK FOR FLOOR RCC (TRIMIX)	298.0000	CMT					-	-	-	-	
RCC WORK FOR SLAB	26204.3400	SQFT					-	-	-	-	
RCC WORK RCC RETAINING WALL	64.3400	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PCC WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PCC WORK PCC WORK	25032.0000	SQFT					-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
TOWER A UP TO PLINTH	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER A UP TO PLINTH RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR FLOOR RCC (TRIMIX)	298.0000	CMT					-	-	-	-	
TOWER A UP TO PLINTH RCC WORK FOR SLAB	26204.3600	SQFT					-	-	-	-	
RCC WORK RCC RETAINING WALL	132.6800	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
GROUND FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
GROUND FLOOR RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT - SQ FT - SQ FT - SQ FT	15000.0000	SQFT					-	-	-	-	
RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR PARKING	0.0000	CMT					-	-	-	-	
RCC WORK WELDING	1.0000	NOS					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
WATER PROOFING WORK WATER PROOFING WK FOR BATHROOMS FOR FLOO	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK WATER PROOFING WK FOR BATHROOMS FOR SIDE	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
WATER PROOFING WORK WATER PROOF WATTA FOR BATHROOM FLOOR	0.0000	RFT					-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
FLOORING WORK FIXING OF PAVER BLOCK	0.0000	SQFT					-	-	-	-	
FLOORING WORK FIXING OF SKIRTING BY VITRIFIED TILES	0.0000	RFT					-	-	-	-	
PLANTATION WORK	0.0000						-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
1ST FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT	14637.6600	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
2ND FLOOR	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A 3RD FLOOR	0.0000				01 Apr 2021		-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER A 3RD FLOOR RCC WORK	0.0000				01 Apr 2021		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER A 3RD FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			01 Apr 2021		-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
4TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
5TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A 6TH FLOOR	0.0000				28 Aug 2021		-	-	-	-	
TOWER A 6TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER A 6TH FLOOR MASONRY WORK	0.0000	SQFT				25 Jan 2023	-	-	-	-	
TOWER A 6TH FLOOR RCC WORK	0.0000				28 Aug 2021		-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER A 6TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			28 Aug 2021	28 Aug 2021	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
7TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
8TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A 9TH FLOOR	0.0000				07 Oct 2021		-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER A 9TH FLOOR RCC WORK	0.0000				07 Oct 2021		-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER A 9TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			07 Oct 2021	10 Nov 2021	-	35	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
10TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
11TH FLOOR	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A 12TH FLOOR	0.0000						-	-	-	-	
TOWER A 12TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER A 12TH FLOOR MASONRY WORK	0.0000	SQFT				23 May 2023	-	-	-	-	
TOWER A 12TH FLOOR RCC WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER A 12TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				25 Feb 2022	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
13TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
14TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A 15TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER A 15TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER A 15TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				28 Sep 2022	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
16TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A 17TH FLOOR	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER A 17TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER A 17TH FLOOR MASONRY WORK	0.0000	SQFT					-	-	-	-	
TOWER A 17TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER A 17TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				01 Mar 2023	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER A TERRACE	0.0000						-	-	-	-	
TOWER A TERRACE	0.0000						-	-	-	-	
TOWER A TERRACE RCC WORK FOR SLAB	1.0000	SQFT				23 May 2023	-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER A PLASTER WORK	0.0000		18 Dec 2019				-	-	-	-	
TOWER A INTERNAL PLASTER	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER A Internal Individual Plaster (Ground to 02nd Floor)	0.0000	SQFT	18 Dec 2019			05 May 2022	-	-	-	-	
TOWER A Internal Individual Plaster (04th to 08th Floor)	0.0000	SQFT	18 Dec 2019			01 Mar 2023	-	-	-	-	
TOWER A Internal Individual Plaster (9th to 12th Floor)	0.0000	SQFT	18 Dec 2019			23 May 2023	-	-	-	-	
TOWER A Internal Individual Plaster (13th to 17th Floor)	0.0000	SQFT	18 Dec 2019		04 Aug 2025	04 Aug 2025	-	-	2057	-	Task Completed
TOWER A FINISHING WORK	0.0000		18 Dec 2019				-	-	-	-	
TOWER A FINISHING WORK	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER A Finishing work (Ground to 02nd Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER A Finishing work (04th to 08th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER A Finishing work (9th to 12th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER A Finishing work (13th to 17th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B	0.0000				28 Aug 2021		-	-	-	-	
FOUNDATION WORK	0.0000						-	-	-	-	
FOUNDATION WORK RCC WORK FOR FOOTING	2149.8600	CMT					-	-	-	-	
FOUNDATION WORK BACKFILLING WORK	1.0000	CMT					-	-	-	-	
FOUNDATION WORK PCC WORK	33343.8300	SQFT					-	-	-	-	
LOWER BASEMENT	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
LOWER BASEMENT 9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
LOWER BASEMENT 4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK	0.0000						-	-	-	-	
LOWER BASEMENT RCC COLUMN	109.6300	CMT					-	-	-	-	
LOWER BASEMENT RCC WORK FOR FLOOR RCC (TRIMIX)	298.0000	CMT					-	-	-	-	
LOWER BASEMENT RCC WORK FOR SLAB	26204.3400	SQFT					-	-	-	-	
RCC WORK RCC RETAINING WALL	64.3400	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PCC WORK	0.0000						-	-	-	-	
PCC WORK PCC WORK	25032.0000	SQFT					-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
TOWER B UP TO PLINTH	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER B UP TO PLINTH RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR FLOOR RCC (TRIMIX)	298.0000	CMT					-	-	-	-	
TOWER B UP TO PLINTH RCC WORK FOR SLAB	26204.3600	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC RETAINING WALL	132.6800	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
GROUND FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
GROUND FLOOR RCC COLUMN - CMT	158.9700	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT	20000.0000	SQFT					-	-	-	-	
RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR PARKING	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
WATER PROOFING WORK WATER PROOFING WK FOR BATHROOMS FOR FLOO	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
WATER PROOFING WORK WATER PROOFING WK FOR BATHROOMS FOR SIDE	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK WATER PROOF WATTA FOR BATHROOM FLOOR	0.0000	RFT					-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
FLOORING WORK FIXING OF PAVER BLOCK	0.0000	SQFT					-	-	-	-	
FLOORING WORK FIXING OF SKIRTING BY VITRIFIED TILES	0.0000	RFT					-	-	-	-	
PLANTATION WORK	0.0000						-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
1ST FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT	15836.0400	SQFT					-	-	-	-	
RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
HOUSE SKIPPING	0.0000						-	-	-	-	
2ND FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B 3RD FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER B 3RD FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER B 3RD FLOOR RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
4TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
5TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B 6TH FLOOR	0.0000				28 Aug 2021		-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER B 6TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER B 6TH FLOOR MASONRY WORK	0.0000	SQFT				25 Jan 2023	-	-	-	-	
TOWER B 6TH FLOOR RCC WORK	0.0000				28 Aug 2021		-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER B 6TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			28 Aug 2021	28 Aug 2021	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
7TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
8TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	0.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B 9TH FLOOR	0.0000				07 Oct 2021		-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER B 9TH FLOOR RCC WORK	0.0000				07 Oct 2021		-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER B 9TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			07 Oct 2021	07 Oct 2021	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
10TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
11TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B 12TH FLOOR	0.0000						-	-	-	-	
TOWER B 12TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER B 12TH FLOOR MASONRY WORK	0.0000	SQFT				23 May 2023	-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER B 12TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER B 12TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				25 Feb 2022	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
13TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
14TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B 15TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER B 15TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER B 15TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
16TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B 17TH FLOOR	0.0000						-	-	-	-	
TOWER B 17TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER B 17TH FLOOR MASONRY WORK	0.0000	SQFT				23 May 2023	-	-	-	-	
TOWER B 17TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER B 17TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				25 Jan 2023	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER B TERRACE	0.0000						-	-	-	-	
TOWER B TERRACE RCC WORK	0.0000						-	-	-	-	
TOWER B TERRACE RCC WORK FOR SLAB	1.0000	SQFT				23 May 2023	-	-	-	-	
ALUMINIUM WORK	0.0000						-	-	-	-	
ALUMINIUM WORK GLAZING WORK	1.0000	SQFT					-	-	-	-	
TOWER B INTERNAL PLASTER WORK	0.0000		18 Dec 2019				-	-	-	-	
TOWER B INTERNAL PLASTER WORK	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B Internal Individual Plaster (Ground to 02nd Floor)	0.0000	SQFT	18 Dec 2019			05 May 2022	-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER B Internal Individual Plaster (04th to 08th Floor)	0.0000	SQFT	18 Dec 2019			25 Jan 2023	-	-	-	-	
TOWER B Internal Individual Plaster (9th to 12th Floor)	0.0000	SQFT	18 Dec 2019			23 May 2023	-	-	-	-	
TOWER B Internal Individual Plaster (13th to 17th Floor)	0.0000	SQFT	18 Dec 2019		05 Sep 2025	05 Sep 2025	-	-	2089	-	Task Completed
TOWER B FINISHING WORK	0.0000		18 Dec 2019				-	-	-	-	
TOWER B FINISHING WORK	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B Finishing work (Ground to 02nd Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B Finishing work (04th to 08th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B Finishing work (9th to 12th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B Finishing work (13th to 17th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C	0.0000				14 Apr 2021		-	-	-	-	
FOUNDATION WORK	0.0000						-	-	-	-	
FOUNDATION WORK RCC WORK FOR FOOTING	2360.0500	CMT					-	-	-	-	
FOUNDATION WORK BACKFILLING WORK	1.0000	CMT					-	-	-	-	
FOUNDATION WORK PCC WORK	33343.8300	SQFT					-	-	-	-	
LOWER BASEMENT	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
LOWER BASEMENT 9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
LOWER BASEMENT 4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
LOWER BASEMENT RCC COLUMN	142.4200	CMT					-	-	-	-	
LOWER BASEMENT RCC WORK FOR FLOOR RCC (TRIMIX)	298.0000	CMT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
LOWER BASEMENT RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC RETAINING WALL	273.4600	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PCC WORK	0.0000						-	-	-	-	
PCC WORK PCC WORK	25032.0000	SQFT					-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
TOWER C UP TO PLINTH	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER C UP TO PLINTH RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR FLOOR RCC (TRIMIX)	298.0000	CMT					-	-	-	-	
TOWER C UP TO PLINTH RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC RETAINING WALL	273.4600	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
GROUND FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN - CMT	164.7100	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT	15722.1300	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR PARKING	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
WATER PROOFING WORK WATER PROOFING WK FOR BATHROOMS FOR FLOO	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK WATER PROOFING WK FOR BATHROOMS FOR SIDE	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK WATER PROOF WATTA FOR BATHROOM FLOOR	0.0000	RFT					-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
FLOORING WORK FIXING OF PAVER BLOCK	0.0000	SQFT					-	-	-	-	
FLOORING WORK FIXING OF SKIRTING BY VITRIFIED TILES	0.0000	RFT					-	-	-	-	
PLANTATION WORK	0.0000						-	-	-	-	
1ST FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT	15722.1300	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
2ND FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB - SQ FT	15722.1300	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C 3RD FLOOR	0.0000				14 Apr 2021		-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER C 3RD FLOOR RCC WORK	0.0000				14 Apr 2021		-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER C 3RD FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			14 Apr 2021		-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
4TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
5TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C 6TH FLOOR	0.0000				28 Aug 2021		-	-	-	-	
TOWER C 6TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER C 6TH FLOOR MASONRY WORK	0.0000	SQFT				01 Mar 2023	-	-	-	-	
TOWER C 6TH FLOOR RCC WORK	0.0000				28 Aug 2021		-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER C 6TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT			28 Aug 2021	28 Aug 2021	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
7TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
8TH FLOOR	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C 9TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER C 9TH FLOOR RCC WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER C 9TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				02 Feb 2022	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
10TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
11TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C 12TH FLOOR	0.0000						-	-	-	-	
TOWER C 12TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER C 12TH FLOOR MASONRY WORK	0.0000	SQFT			30 May 2024	30 May 2024	-	-	-	-	
TOWER C 12TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER C 12TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				08 Jun 2022	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
13TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
14TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C 15TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
TOWER C 15TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER C 15TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				25 Jan 2023	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
16TH FLOOR	0.0000						-	-	-	-	
MASONRY WORK	0.0000						-	-	-	-	
9" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
4.5" AAC BLOCK WORK	0.0000	SQFT					-	-	-	-	
RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
RCC WORK FOR SLAB	25032.0000	SQFT					-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C 17TH FLOOR	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER C 17TH FLOOR MASONRY WORK	0.0000						-	-	-	-	
TOWER C 17TH FLOOR MASONRY WORK	0.0000	SQFT			03 Sep 2024	03 Sep 2024	-	-	-	-	
TOWER C 17TH FLOOR RCC WORK	0.0000						-	-	-	-	
RCC COLUMN	142.4200	CMT					-	-	-	-	
TOWER C 17TH FLOOR RCC WORK FOR SLAB	25032.0000	SQFT				18 Jul 2023	-	-	-	-	
RCC WORK RCC WORK FOR LIFT PARDI	0.0000	CMT					-	-	-	-	
RCC WORK RCC WORK FOR SILL & LINTEL	0.0000	CMT					-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	0.0000	SQFT					-	-	-	-	
PLASTER WORK INTERNAL MALA FINISH PLASTER	0.0000	SQFT					-	-	-	-	
WATER PROOFING WORK	0.0000						-	-	-	-	
ELECTRICAL WORK	0.0000						-	-	-	-	
PLUMBING WORK	0.0000						-	-	-	-	
PLUMBING WORK EXTERNAL-DRAINAGE PLUMBING PVC PIPING WO	1.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-C.P & SANITARY INSTALLAT	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-PVC-SWR DRAINAGE PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK INTERNAL TOILET-UPVC WATER SUPPLY PIPING	0.0000	NOS					-	-	-	-	
PLUMBING WORK PLUMBING DUCT-PVC-SWR DRAINAGE PIPING WO	0.0000	NOS					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
PLUMBING WORK PLUMBING DUCT-UPVC WATER SUPPLY PIPING W	0.0000	NOS					-	-	-	-	
FLOORING WORK	0.0000						-	-	-	-	
FLOORING WORK FIXING OF FLOOR BY VITRIFIED TILES	0.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
DOOR WINDOW FIXING LAMINATE	1.0000	SQFT					-	-	-	-	
DOOR WINDOW FIXING OF FLUSH DOORS FOR INTERNAL DOOR	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR LOCKS	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF DOOR HINGES	1.0000	NOS					-	-	-	-	
DOOR WINDOW FIXING OF SLIDING DOORS & WINDOWS	1.0000	SQFT					-	-	-	-	
COLOUR WORK	0.0000						-	-	-	-	
COLOUR WORK Applying 1Coat Of Primer 2coat Of PUTTY	1.0000	SQFT					-	-	-	-	
COLOUR WORK 2COAT PRIMER AND 2COAT WATERPROOF COLOUR	1.0000	SQFT					-	-	-	-	
FEBRICATION	0.0000						-	-	-	-	
FEBRICATION BALCONY RAILING	1.0000	RFT					-	-	-	-	
NAME PLATES	0.0000						-	-	-	-	
NAME PLATES NAME AMD NOS PLATES	1.0000	NOS					-	-	-	-	
HOUSE SKIPPING	0.0000						-	-	-	-	
TOWER C TERRACE	0.0000						-	-	-	-	
TOWER C TERRACE RCC WORK	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
TOWER C TERRACE RCC WORK FOR SLAB	1.0000	SQFT				09 Nov 2023	-	-	-	-	
TOWER C INTERNAL PLASTER WORK	0.0000		18 Dec 2019				-	-	-	-	
TOWER C INTERNAL PLASTER WORK	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C Internal Individual Plaster (Ground to 02nd Floor)	0.0000	SQFT	18 Dec 2019			05 May 2022	-	-	-	-	
TOWER C Internal Individual Plaster (04th to 08th Floor)	0.0000	SQFT	18 Dec 2019			23 May 2023	-	-	-	-	
TOWER C Internal Individual Plaster (9th to 12th Floor)	0.0000	SQFT	18 Dec 2019		03 Sep 2024	03 Sep 2024	-	-	1722	-	
TOWER C Internal Individual Plaster (13th to 17th Floor)	0.0000	SQFT	18 Dec 2019		03 Sep 2024	03 Sep 2024	-	-	1722	-	
TOWER C FINISHING WORK	0.0000		18 Dec 2019				-	-	-	-	
TOWER C FINISHING WORK	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C Finishing work (Ground to 02nd Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C Finishing work (04th to 08th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C Finishing work (9th to 12th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C Finishing work (13th to 17th Floor)	0.0000	SQFT	18 Dec 2019				-	-	-	-	
INFRA STRUCTURE TRION	0.0000						-	-	-	-	
STP PLANT	0.0000						-	-	-	-	
HIGH TENSION CABLE	0.0000						-	-	-	-	
ELE EARTHING WORK	0.0000						-	-	-	-	
WATER TANK	0.0000						-	-	-	-	
TRANSFORMER FOUNDATION WORK	0.0000						-	-	-	-	
LETTER BOX	0.0000						-	-	-	-	
FLOWER BED	0.0000						-	-	-	-	
FLOWER BED GARDENING WORK	1.0000	SQFT					-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
ACCESS CONTROL & CAMERA SYSTEM	0.0000						-	-	-	-	
CAR PARKING PLATEFORM	0.0000						-	-	-	-	
METER PANEL WORK	0.0000						-	-	-	-	
LIFT CONTROL WORK	0.0000						-	-	-	-	
FIRE FIGHTING AND SAFETY	0.0000						-	-	-	-	
CEMENT SHEET	0.0000						-	-	-	-	
PLUMBING DUCT FINSE	0.0000						-	-	-	-	
ACP SHEET	0.0000						-	-	-	-	
SECURITY CABIN	0.0000						-	-	-	-	
RCC WORK FOR SLAB	0.0000						-	-	-	-	
RCC WORK FOR SLAB	1.0000	SQFT					-	-	-	-	
RCC WORK FOR SLAB											
MASNORY WORK	0.0000						-	-	-	-	
MASNORY WORK 9" BRICK WORK	1.0000	SQFT					-	-	-	-	
MASNORY WORK 4.5" BRICK WORK	1.0000	SQFT					-	-	-	-	
DOOR WINDOW	0.0000						-	-	-	-	
PLASTER WORK	0.0000						-	-	-	-	
PLASTER WORK INTERNAL SINGLE COAT PLASTER	1.0000	SQFT					-	-	-	-	
PLASTER WORK EXTERNAL DOUBLE COAT PLASTER	1.0000	SQFT					-	-	-	-	
RCC ROAD AND PAVERS	0.0000						-	-	-	-	
RCC ROAD AND PAVERS	1.0000	SQFT					-	-	-	-	
FIXING OF PAVER BLOCK											
RCC ROAD AND PAVERS	1.0000	CMT					-	-	-	-	
RCC WORK FOR PARKING											
ELE WORK FOR INFRA	0.0000						-	-	-	-	
ELE WORK FOR LIGHT POLE	0.0000						-	-	-	-	
ELE WORK FOR CCTV	0.0000						-	-	-	-	
ELE FOR COMMON	0.0000						-	-	-	-	
MISCELLANEOUS	0.0000						-	-	-	-	

Task Details

Task	Qty	Unit	Planned		Actual		Planned Duration	Actual Duration	Start Variance	Finish Variance	Remark
			Start	Finish	Start	Finish	Days	Days	Days	Days	
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(4)-(5)	(6)-(7)	(4)-(6)	(5)-(7)	
Miscellaneous PLUMBING	0.0000	NOS					-	-	-	-	
ELECTRICK WORK - NOS.	0.0000	NOS					-	-	-	-	
FIRE AND SAFETY WORK - NOS.	1.0000	NOS					-	-	-	-	
MISCELLANEOUS	0.0000						-	-	-	-	
Miscellaneous PLUMBING	0.0000	NOS					-	-	-	-	
ELECTRICK WORK - NOS.	0.0000	NOS					-	-	-	-	
FIRE AND SAFETY WORK - NOS.	1.0000	NOS					-	-	-	-	
MISCELLANEOUS	0.0000						-	-	-	-	
Miscellaneous PLUMBING	0.0000	NOS					-	-	-	-	
ELECTRICK WORK - NOS.	0.0000	NOS					-	-	-	-	
FIRE AND SAFETY WORK - NOS.	1.0000	NOS					-	-	-	-	
SALES	0.0000		18 Dec 2019		16 Mar 2021		-	-	455	-	
TOWER A	0.0000		18 Dec 2019		28 Aug 2021		-	-	620	-	
TOWER A 3RD FLOOR RCC WORK FOR SLAB	1.0000	SQFT	18 Dec 2019		28 Aug 2021	28 Aug 2021	-	-	620	-	
TOWER A 6TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT	18 Dec 2019		28 Aug 2021	28 Aug 2021	-	-	620	-	
TOWER B	0.0000		18 Dec 2019				-	-	-	-	
TOWER B 3RD FLOOR RCC WORK FOR SLAB	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER B 6TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT	18 Dec 2019				-	-	-	-	
TOWER C	0.0000		18 Dec 2019		16 Mar 2021		-	-	455	-	
TOWER C 3RD FLOOR RCC WORK FOR SLAB	1.0000	SQFT	18 Dec 2019		16 Mar 2021	16 Mar 2021	-	-	455	-	
TOWER C 6TH FLOOR RCC WORK FOR SLAB	1.0000	SQFT	18 Dec 2019				-	-	-	-	